METHOD STATEMENT

Guidance Notes on how to complete your Method Statement

Please note, this is a SAMPLE FORM ONLY. EXHIBITORS/CONTRACTORS MUST SUBMIT THEIR OWN VERSION USING THE BLANK FORM.

Event:

Company Name:	Stand Number:
Completed By:	Date of Completion:
Responsible Person: Onsite Contact Telephone number	(The employee who will be responsible for the construction and breakdown of you stand): 'Mr' is in charge onsite, and can be contacted on (mobile) in an emergency out of hours.
Stand Details & Location:	(The loadings, dimensions, location, unusual stand features): To be erected in Hallon standsurface totalupper deck m² structural calculations for a design load ofkg/m²
Access:	(Details of the entry point into the halls and the route to the final position): There will be no abnormal deliveries – the estimated number of vehicles onsite will be three.
Erection and timetable of build:	(The sequence and schedule in which all the stand elements will be built, including alignment, electrical connections etc): We will erect the stand in two teams – one team for the upper deck and one team for the backwall, partition walls, displays etc (forklift trucks see lifting); The estimated number of hours to erect the stand is 36 which will fit in with the Organisers timetable; there will be no late working for this exhibition; the number of personnel needed (within the time allowed) to safely complete the stand is eight.
Stability:	(Methods of ensuring adequate structural support of any stand element that requires cross bracing, with calculations and inspection certificate from an independent structural engineer): Stability will be ensured at all times. Procedures as follows: upper deck structure consists of pillars and beams (heavy-duty steel beams of square section (20x20cm consisting of IPB 200 steel). Steps of Erection First frame assembled on floor, truck lifted into the vertical, held by temporary props. Second frame will be likewise truck lifted to vertical and connected to first frame using beams. Props will then be removed as this rectangular structure can stand for itself. It will be positioned and aligned as appropriate. Any pillars and beams will then be connected to the basic structure one after the other (in sequence) until the upper deck is completed. Wooden beams will be inserted into the steel beams to provide support for the platform floor boards (screwed to wooden beams). Stairs will be assembled and attached to upper deck. Before proceeding to other work on the upper deck the balustrades/railings will be fitted.
Lifting:	(Outline the equipment that will be used, their capacities, weight, locations and floor loadings. Check the operative's current licence or Certificate of Competence; check machine's inspection certificate or maintenance record): Forklift truck required for erection – 2 tonnes lifting capacity to be sourced by the appointed lifting company and provided locally.
Scaffolding:	(Include details of temporary and mobile scaffolds, access towers and other work at height which you intend to carry out). A 3m mobile scaffold tower will be sourced locally, with all safeguards properly employed onsite. Operatives will be trained and experienced in scaffold systems.

соѕнн:	(Any proposed use of hazardous and toxic substances must be advised to the Organisers and Venue. Outline the protection provided for employees and workers on adjacent stands): There will be no hazardous or toxic substances used onsite.
Environment:	(Consider any abnormal noise that may be present, or work that may create dust or fumes. What ventilation and other control measures will be provided?) No abnormal noise, dust or fumes will be present. Current hall ventilation is adequate.
Services:	(Note where electrical work will be carried out, welding, gases, compresses air, water or waste services will be brought onto site): Electrical work will be carried out by the appointed Contractors. There will be no welding, gases, compressed air, water or waste;
Safety Features:	(Identify the safety equipment and precautions that you will be providing onsite, including protective measures that you will be implementing for all of the above, and areas of risk as highlighted by your Risk Assessment): Hard hats will be supplied to all staff in the vicinity of overhead work; a banksman will be employed when reversing our vehicles.
Exhibits:	(Provide the Organisers with any/all details on exhibits that may present a risk to the public and/or the operator. How will this exhibit be delivered onto your stand? What machine guarding or other special requirements are there? What hazardous waste will be produced?): The DR045/W machine will be roped off and strong transparent guards used as detailed in our Risk Assessment. It will be delivered onto the stand by the appointed lifting company. The waste will be collected after the show shuts each day and removed safely by Ltd. Access for this company will be arranged with the Organisers prior to the show by